

PLEVNA WATER PHASE 2 PROJECT UPDATE

Update for Week of July 13, 2015

TO: Plevna Town Council
Jodi Miller – Town Clerk

FROM: Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

Work Completed Week of 7/13/15

- Installed approximately 1,400 feet of 6-inch water main in Railroad Avenue and Third Street.
- Began installation of 1-inch service lines in Third Street and Conser Avenue.

Work Planned for the Week of 7/20/15

- Install 6-inch water main in North Fourth Street which will complete installation of water mains in the east side of town.
- Begin installation of 1-inch service lines on the west side of town.

Upcoming Meetings/Milestones

- Monday's at 11 am – weekly conference call
- Town Council Meeting 8/10/15



If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.