

# **PLEVNA WATER PHASE 2 PROJECT UPDATE**

Update for Week of August 3, 2015

**TO:** Plevna Town Council  
Jodi Miller – Town Clerk

**FROM:** Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

## **Work Completed Week of 8/3/15**

- Finished installation of service lines to the curb stops on the west side of town.
- Began filling new water mains on the west side of town in preparation for testing.
- Saw cut asphalt for water main and service installations along the south Highway 12 frontage.
- Began installing temporary water in South Fourth Street.

## **Work Planned for the Week of 8/10/15**

- Finish installing temporary water in South Fourth Street and test.
- Finish filling new water mains on the west side of town and test.
- Begin filling new water mains on the east side of town in preparation for testing.
- Begin installing new water mains on the south side of town.

## **Upcoming Meetings/Milestones**

- Monday's at 11 am – weekly conference call
- Town Council Meeting 8/10/15



**If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.**