

PLEVNA WATER PHASE 2 PROJECT UPDATE

Update for Week of September 28, 2015

TO: Plevna Town Council
Jodi Miller – Town Clerk

FROM: Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

Work Completed Week of 9/28/15

- Finished installation of water service lines on the west side of town.
- Passed disinfection tests for the water mains on the south side of town.
- Continued installation of water service lines on the south and east sides of town.
- Conducted preliminary blading of streets.

Work Planned for the Week of 10/5/15

- Install the final water service on the south side of town.
- Install the final three water services on the east side of town.
- Conduct final restoration of street surfaces.
- Install new electrical lines to the supply wells and finalize the new well piping tie-ins.
- Hydroseed disturbed areas
- Final clean-up

Upcoming Meetings/Milestones

- Monday's at 11 am – weekly conference call
- Town Council Meeting 10/12/15



If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.