

PLEVNA WATER PHASE 2 PROJECT UPDATE

Update for Week of June 1, 2015

TO: Plevna Town Council
Jodi Miller – Town Clerk

FROM: Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

Work Completed Week of 6/1/15

- Installed 500 feet of 6-inch water main in Sanders Street between Callin Avenue and Railroad Avenue
- Installed 1,200 feet of 6-inch water main in Railroad Avenue between Sanders Street and First Street

Work Planned for the Week of 6/8/15

- Installation of 6-inch water main in Hauser Street between Railroad Avenue and Callin Avenue
- Installation of 6-inch water main in Railroad Avenue between First Street and Second Street
- Installation of 6-inch water main in Sanders Street between Conser Avenue and the North Alley

Upcoming Meetings/Milestones

- Monday's at 11 am – weekly conference call
- Town Council Meeting 6/8/15



If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.