

PLEVNA WATER PHASE 2 PROJECT UPDATE

Update for Week of June 8, 2015

TO: Plevna Town Council
Jodi Miller – Town Clerk

FROM: Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

Work Completed Week of 6/8/15

- Installed 6-inch water main in Railroad Avenue to existing system connection point at intersection of Railroad Avenue and Second Street
- Installed 6-inch water main in Hauser Street between Railroad Avenue and Callin Avenue
- Began installation of 6-inch water main in Callin Avenue between Sanders Street and Hauser Street
- Approximate week total of 1,100 feet of water main installed

Work Planned for the Week of 6/15/15

- Continue installation of 6-inch water main in Callin Avenue between Sanders Street and Hauser Street
- Installation of 6-inch water main in Sanders Street between Conser Avenue and North Alley
- Installation of 6-inch water main in North Alley between Sanders Street and the Hauser Street
- Installation of 6-inch water main in Hauser Street between North Alley and Callin Avenue

Upcoming Meetings/Milestones

- Monday's at 11 am – weekly conference call
- Town Council Meeting 7/13/15



If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.