

PLEVNA WATER PHASE 2 PROJECT UPDATE

Update for Week of June 15, 2015

TO: Plevna Town Council
Jodi Miller – Town Clerk

FROM: Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

Work Completed Week of 6/15/15

- Installed 800-feet of 6-inch water main in Callin Avenue
- Removed excess soil and applied gravel to streets
- Installed 200-feet of 6-inch water main in First Street north of Railroad Avenue

Work Planned for the Week of 6/22/15

- Continue installation of 6-inch water main in First Street
- Continue installation of 6-inch water main in Conser Avenue
- Continue installation of 6-inch water main in the North Alley

Upcoming Meetings/Milestones

- Monday's at 11 am – weekly conference call
- Town Council Meeting 7/13/15



If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.