

# **PLEVNA WATER PHASE 2 PROJECT UPDATE**

Update for Week of June 29, 2015

**TO:** Plevna Town Council  
Jodi Miller – Town Clerk

**FROM:** Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

## **Work Completed Week of 6/29/15**

- Installed 1,500 feet of 6-inch water main in First Street, Hauser Street, and Conser Avenue.

## **Work Planned for the Week of 7/6/15**

- Finish installation of 6-inch water main in Conser Avenue west of Second Street which will complete the west side of town.
- Begin installation of 6-inch water main in Conser Avenue on the east side of town.

## **Upcoming Meetings/Milestones**

- Monday's at 11 am – weekly conference call
- Town Council Meeting 7/13/15



**If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.**