

PLEVNA WATER PHASE 2 PROJECT UPDATE

Update for Week of July 27, 2015

TO: Plevna Town Council
Jodi Miller – Town Clerk

FROM: Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

Work Completed Week of 7/27/15

- Continued installation of service lines to the curb stops on the west side of town.
- Completed installation of fire hydrants on the west side of town.

Work Planned for the Week of 8/3/15

- Finish installation of service lines to curb stops on the west side of town.
- Begin installation of 6-inch water mains on the south side of town.

Upcoming Meetings/Milestones

- Monday's at 11 am – weekly conference call
- Town Council Meeting 8/10/15



If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.