

PLEVNA WATER PHASE 2 PROJECT UPDATE

Update for Week of August 10, 2015

TO: Plevna Town Council
Jodi Miller – Town Clerk

FROM: Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

Work Completed Week of 8/10/15

- Began pressure testing the new mains on the west side of town.
- Installed and chlorinated temporary water lines in South Fourth Street.
- Installed 320 feet of 6” water main in Lake Street.
- Excavated the western bore pits.

Work Planned for the Week of 8/17/15

- Continue to install water mains on the south side of town.
- Pressure test and chlorinate new water lines on the north side of town.

Upcoming Meetings/Milestones

- Monday’s at 11 am – weekly conference call
- Town Council Meeting 9/14/15



If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.