

# **PLEVNA WATER PHASE 2 PROJECT UPDATE**

Update for Week of August 17, 2015

**TO:** Plevna Town Council  
Jodi Miller – Town Clerk

**FROM:** Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

## **Work Completed Week of 8/17/15**

- Continued pressure testing the new mains on the west side of town.
- Began pressure testing the new mains on the east side of town.
- Began installation of water main along Highway 494.
- Began installation of water main in South Fourth Street.

## **Work Planned for the Week of 8/24/15**

- Continue installation of water main along Highway 494.
- Continue pressure testing and chlorination of new water lines on the north side of town.
- Begin the jack and bore procedures across highway and railroad right-of-ways.

## **Upcoming Meetings/Milestones**

- Monday's at 11 am – weekly conference call
- Town Council Meeting 9/14/15



**If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.**