

# **PLEVNA WATER PHASE 2 PROJECT UPDATE**

Update for Week of August 24, 2015

**TO:** Plevna Town Council  
Jodi Miller – Town Clerk

**FROM:** Ryan Rittal, P.E., Project Engineer – STAHLY ENGINEERING & ASSOCIATES

## **Work Completed Week of 8/24/15**

- Installed new water main along the Highway 12 frontage between Highway 494 and South Fourth Street.
- Pressure tested the new water mains on the north side of town.
- Disinfected and flushed the new water mains on the north side of town.

## **Work Planned for the Week of 8/31/15**

- Continue installation of water main in South Fourth Street.
- Start tying the Phase 2 system into the Phase 1 system on the north side of town.
- Begin connecting users onto the Phase 2 system on the north side of town.
- Begin the jack and bore procedures.

## **Upcoming Meetings/Milestones**

- Monday's at 11 am – weekly conference call
- Town Council Meeting 9/14/15



**If you have any questions or concerns, please contact the project engineer, Ryan Rittal, at 406-522-9526.**